

Activity ID	Activity Name	Original Duration	Start	Finish	2011													
					Apr 03	Apr 10	Apr 17	Apr 24	May 01	May 08								
					S	M	T	W	T	F	S	S	M	T	W	T	F	S
<b>AREA #1 - 1008+28 to 1253+03</b>																		
<b>JEFFCO CAMPUS</b>																		
<b>TPSS #63 - Jeffco / 1009+20</b>																		
<b>TPSS</b>																		
TPSS080	TPSS 63 Foundation - DC Trid	1	18-Apr-2011	18-Apr-2011														
TPSS070	TPSS 63 Foundation - Construct Foundation	12	19-Apr-2011	04-May-2011														
TPSS080	TPSS 63 Foundation - AC mat and backfill	12	05-May-2011	20-May-2011														
<b>JEFFCO PARKING GARAGE</b>																		
<b>PARKING GARAGE / PARKING LOT</b>																		
A1062	Review precast shop dwgs	12	17-Nov-2010 A	05-Apr-2011 A														
C1060	Precast Erection	47	24-Mar-2011 A	15-Jun-2011														
C1064	Stair Structural Steel Erection	32	11-Apr-2011	07-Jun-2011														
C1080	CJP Counterforts	16	21-Apr-2011	18-May-2011														
C1610	Set Ped Bridge Precast	3	25-Apr-2011*	28-Apr-2011														
<b>WALL - A-29 - A-30 - A-31 - A-32 - A-33 ( Jeffco Parking Lot) - 1008+64 to 1012+09</b>																		
<b>WALLS</b>																		
WALL1670	Construct Wall A-30, A-31, & Wall A-32	25	25-Feb-2011 A	07-Apr-2011														
WALL1250	Install Coping Wall A-30, A-31, & Wall A-32	10	30-Mar-2011 A	15-Apr-2011														
<b>EARL JOHNSON TO COLFAX</b>																		
<b>EARTHWORK</b>																		
<b>EARTHWORK</b>																		
EART1080	Finish Subgrade Johnson to Ulysses	2	06-Apr-2011	07-Apr-2011														
EART1090	Place Sub-ballast Johnson to Ulysses	2	08-Apr-2011	11-Apr-2011														
<b>FENCING/GUARDRAIL</b>																		
A1280	Earl Johnson to Colfax Ground Fence	10	18-Apr-2011 A	22-Apr-2011														
<b>SYSTEMS/DUCTBANK</b>																		
<b>SYSTEMS/DCS</b>																		
DUCT510	Ductbank - EJ to Ulysses	3	29-Apr-2011	04-May-2011														
<b>TRACK WORK</b>																		
<b>TRACK</b>																		
TRK10470	Paved Track at McIntyre street	3	01-Apr-2011 A	02-Apr-2011 A														
TRK10350	Destress - Ulysses to Colfax	1	06-Apr-2011	06-Apr-2011														
TRK10360	Finish ballast Shoulders - Ulysses to Colfax	2	07-Apr-2011 A	06-Apr-2011														
<b>COLFAX TO I-70</b>																		
<b>EARTHWORK</b>																		
<b>EARTHWORK</b>																		
WALL10240	Colfax to Indy Finegrade Slope	4	11-Apr-2011*	15-Apr-2011														
<b>TPSS #62.5 - Colfax Bridge / 1052+25</b>																		
<b>TPSS</b>																		
TPSS2050	TPSS Conduits	6	05-Apr-2011 A	13-Apr-2011														
TPSS2060	Driveway grading and gravel	3	14-Apr-2011	18-Apr-2011														
<b>COLFAX BRIDGE - 1044 - 1051</b>																		
<b>Colfax Stair Tower</b>																		
CO620	Order steel	25	16-Mar-2011 A	05-May-2011														
CO670	Pol Hole for Systems CONduits	1	07-Apr-2011*	08-Apr-2011														
CO640	Drill Caissons	2	06-May-2011	10-May-2011														
<b>BRIDGE</b>																		
CO650	Order New Bearing Pad	20	21-Mar-2011 A	04-Apr-2011 A														
CO600	Punchlist	6	06-Apr-2011*	14-Apr-2011														
CO660	Replace Bearing Pad	2	11-Apr-2011*	13-Apr-2011														
CO500	Colfax Complete	0		03-May-2011*														

Activity ID	Activity Name	Original Duration	Start	Finish	2011													
					Apr 03	Apr 10	Apr 17	Apr 24	May 01	May 08								
					S	M	T	W	T	F	S	S	M	T	W	T	F	S
<b>FENCING/GUARDRAIL</b>																		
A1180	Collfax SCI Attenuators (Collfax Pier)	10	11-Apr-2011*	26-Apr-2011														
No *MINOR VALUES / DISCIPLINE eps																		
CO630	Fix Bearing Pad NCR	10	25-Jan-2011 A	14-Apr-2011														
<b>TRACK WORK</b>																		
<b>FENCING/GUARDRAIL</b>																		
A1190	Collfax to Indiana Ground Fence	15	28-Mar-2011 A	15-Apr-2011														
TRK10450	Bridge Pier Barriers 4 @ 30 LF	6	29-Mar-2011 A	08-Apr-2011														
<b>TRACK</b>																		
TRK10460	Hand Dress Track from I-70 to Collfax	5	04-Apr-2011 A	12-Apr-2011														
<b>I-70 to INDIANA</b>																		
<b>EARTHWORK</b>																		
WALL10240	RFI #652 (NW Swale at McIntyre)	3	06-Oct-2010 A	03-May-2011														
WALL10260	Swale work from RFI 652 response	5	04-May-2011	10-May-2011														
<b>TPSS #62 - Juniper St./ 1101+72</b>																		
<b>TPSS</b>																		
TPSS0060	Driveway Grading and gravel	3	13-Apr-2011*	18-Apr-2011														
<b>TRACK WORK</b>																		
<b>TRACK</b>																		
TRK10400	Deatress Track - I-70 to Indiana 1079+50 to 1103+63	2	23-Mar-2011 A	02-Apr-2011 A														
TRK10410	Consolidate and Dress Track - I-70 to Indiana 1079+50	4	29-Mar-2011 A	06-Apr-2011														
TRK10420	Finish Shoulders Track - I-70 to Indiana 1079+50 to 110	3	01-Apr-2011 A	06-Apr-2011														
<b>INDIANA to UNION</b>																		
<b>EARTHWORK</b>																		
EART1003	Indy to Union Finegrade Slopes	3	06-Apr-2011*	11-Apr-2011														
<b>FENCING/GUARDRAIL</b>																		
EART1103	Indiana to Redrocks Ground Fence	10	11-Apr-2011*	27-Apr-2011														
EART1113	Indiana to Redrocks Type 7	5	11-Apr-2011*	19-Apr-2011														
EART1123	Indiana to Redrocks Type 3	5	18-Apr-2011*	26-Apr-2011														
No *MINOR VALUES / DISCIPLINE eps																		
A1260	Slope Restore / Pave / Guardrail Zang to Arbutus	0	13-Apr-2011*	13-Apr-2011														
<b>SYSTEMS DUCTBANK</b>																		
<b>SYSTEMS/OCS</b>																		
DUCT1490	Indy Bridge West to Union - Wire Run Punchlist help	2	29-Mar-2011 A	02-Apr-2011 A														
<b>TPSS # 61 - Red Rocks / 1155+86</b>																		
TPSS04050	TPSS to DC conduit	6	14-Apr-2011	21-Apr-2011														
TPSS04055	TPSS Conduit street crossing	4	22-Apr-2011	27-Apr-2011														
TPSS04060	Rock and Fabric	3	28-Apr-2011	02-May-2011														
<b>RED ROCKS PASSENGER STATION - 1151</b>																		
<b>STATIONS</b>																		
STNS1100	Light Pole Fixtures and Final Station Electrical	12	16-Mar-2011 A	06-Apr-2011 A														
<b>6TH FRONTAGE ROAD AND ARBUTUS</b>																		
<b>UTILITIES</b>																		
A1250	Span Pole SW Corner Arbutus / 6th	1	30-Mar-2011 A	20-Apr-2011														
<b>UNDERGROUND</b>																		
ARBDD0001	Arbutus Inlets	4	16-Mar-2011 A	06-Apr-2011														
ARBDD0026	Defframe Inlets	2	18-Mar-2011 A	07-Apr-2011														
<b>ROADWAY/FLATWORK</b>																		
6FRD0004	Arbutus West to Defframe Flatwork	7	29-Mar-2011 A	15-Apr-2011														

Actual Work ◆ Milestone  
 Remaining Work

**5- Week Look-Ahead**

Activity ID	Activity Name	Original Duration	Start	Finish	2011																						
					Apr 03	Apr 10	Apr 17	Apr 24	May 01	May 08																	
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
ARB00005	Arbutus East Silver Paving	1	15-Apr-2011*	15-Apr-2011																							
<b>FENCING/GUARDRAIL</b>																											
A1200	Flora Way Type 7	3	06-Apr-2011*	11-Apr-2011																							
A1210	Type 3 Ind Bridge to BW 1.09	1	07-Apr-2011*	08-Apr-2011																							
A1220	Indiana to Redrocks GND Fence and Guardrail	7	11-Apr-2011*	21-Apr-2011																							
<b>WALL - B-33 (Red Rocks Station) - 1154+03 to 1154+63</b>																											
<b>FENCING/GUARDRAIL</b>																											
A1040	Redrocks Type 7	5	06-Apr-2011*	14-Apr-2011																							
<b>TRACK WORK</b>																											
TRK10380	Dress Shoulders Indiana Bridge to B-1	2	14-Mar-2011 A	01-Apr-2011 A																							
<b>WALL - B-27 - 1144+21 to 1166+02</b>																											
<b>FENCING/GUARDRAIL</b>																											
A1240	Ground Fence Southside B2 to BW 1.09	15	17-Mar-2011 A	01-Apr-2011 A																							
<b>INDIANA BRIDGE - 1112</b>																											
<b>FENCING/GUARDRAIL</b>																											
14MIDM080	Finalize Gates on bridge	3	18-Apr-2011*	21-Apr-2011																							
<b>UNION TO US-6</b>																											
<b>UNION BLVD</b>																											
<b>ROADWAY/FLATWORK</b>																											
UBLV0021	UNION 21+00 TO 217+00 DEMO / SUBGRADE PHAS	3	04-Apr-2011 A	06-Apr-2011 A																							
UBLV0022	UNION 211+00 TO 217+00 FLATWORK PHASE 2	5	06-Apr-2011 A	12-Apr-2011																							
UBLV0023	UNION 211+00 TO 217+00 SILVER PAVE PHASE 2	1	08-Apr-2011	08-Apr-2011																							
UBLV0011	UNION 21+00 TO 217+00 DEMO / SUBGRADE PHAS	1	18-Apr-2011*	18-Apr-2011																							
UBLV0012	UNION 211+00 TO 217+00 FLATWORK PHASE 1	1	19-Apr-2011	19-Apr-2011																							
UBLV0013	UNION 211+00 TO 217+00 SILVER PAVE PHASE 1	1	20-Apr-2011	20-Apr-2011																							
UBLV0031	UNION 211+00 TO 217+00 DEMO / SUBGRADE PHAS	2	25-Apr-2011*	26-Apr-2011																							
UBLV0032	UNION 211+00 TO 217+00 FLATWORK PHASE 3	2	27-Apr-2011	29-Apr-2011																							
UBLV0033	UNION 211+00 TO 217+00 SILVER PAVE PHASE 3	1	29-Apr-2011	29-Apr-2011																							
UBLV0008	EB 6 ON-RAMP DEMO	2	30-Apr-2011	02-May-2011																							
UBLV0009	EB 6 ON-RAMP SUBGRADE	1	03-May-2011	03-May-2011																							
UBLV0010	EB 6 ON-RAMP SILVER PAVE	1	04-May-2011	04-May-2011																							
UBLV0001	WB 6 ON-RAMP DEMO	2	05-May-2011	06-May-2011																							
UBLV0002	WB 6 ON-RAMP ROADWAY SUBGRADE	1	07-May-2011	07-May-2011																							
UBLV0003	WB 6 ON-RAMP ROADWAY PAVEMENT	1	09-May-2011	09-May-2011																							
UEBO0001	EB 6 OFF-RAMP C&G GRADE AND SUBGRADE	1	10-May-2011	10-May-2011																							
<b>UNION/SIMMS TUNNEL - 1209</b>																											
<b>WALLS</b>																											
BRDG1323	Begin B7 Construction -Caissons	3	28-Mar-2011 A	11-Apr-2011																							
BRDG1373	B8 Caissons	3	11-Apr-2011	15-Apr-2011																							
BRDG1322	Demo Wall	3	15-Apr-2011*	20-Apr-2011																							
BRDG1383	Build B7 Pier Caps	2	15-Apr-2011	19-Apr-2011																							
BRDG1403	B8 Pier Caps	2	15-Apr-2011	19-Apr-2011																							
BRDG1393	Wall B7 Pier Caps	4	20-Apr-2011	26-Apr-2011																							
BRDG1450	B8 Cap Walls	4	27-Apr-2011	03-May-2011																							
BRDG1460	Backfill Walls	3	04-May-2011	09-May-2011																							
<b>FEDERAL CENTER</b>																											
<b>SYSTEMS/DOCS</b>																											
DUCT420	Fed Center - Finish all ductbank	12	08-Apr-2011*	29-Apr-2011																							
DUCT520	Ductbank - North Ave to US 6 bridge	6	04-May-2011	16-May-2011																							
<b>FEDERAL CENTER PASSENGER STATION - 1231</b>																											
<b>STATIONS</b>																											

Actual Work ◆ Milestone  
 Remaining Work

**5- Week Look-Ahead**

